

相馬港災害復旧工事工程表

令和4年3月3日現在

箇所名		履行場所			相馬港外 (相馬郡新地町駒ヶ嶺地内外)																
ふ頭名	バース名	発注工区		進捗率 (%)	完了	一部完了	9月		10月		11月		12月		1月		2月		3月		
		岸壁	野積場				10	20	10	20	10	20	10	20	10	20	10	20	10	20	
	第1船だまり	①C-6-1		0%																	
1号ふ頭	1-2	②C-1-2	⑮H-2-1⑥	95%																	
	1-3		⑮H-2-1⑥	70%																	
	1-4	③C-1-4		0%	○																
	1-5			100%																	
	1-6	④C-1-5	⑯H-2-1⑤	70%																	
	1-7	⑤C-1-6		60%																	
	1-8			20%																	
	2号ふ頭	2-1	⑥C-1-7	⑰H-2-2②	0%																
	2-2	⑦C-1-9	⑱H-2-2③	0%																	
	2-3		⑲H-2-2④	70%	○	○															
	2-4	⑧C-1-10		100%																	
			⑳H-2-2⑧	40%																	
			㉑H-2-2⑦	0%																	
	第2船だまり	⑨C-6-5		0%																	
		⑩B-5-16		0%																	
			㉒H-2-2⑥	10%																	
			㉓H-2-2⑨	100%	○																
3号ふ頭	3-1	⑪C-1-13	㉔H-2-3①	0%																	
			㉔H-2-3②	0%																	
	3-4	⑫B-5-14	㉕H-2-3③	5%																	
5号ふ頭	5-4	⑬C-1-12		0%																	
		⑭B-5-6		100%	○																
	※		㉖H-2-1③	0%																	
	※		㉖H-2-1②	0%																	
	※		㉖H-2-1①	0%																	

凡例
■ : 岸壁
■ : 野積場
■ : 完了工区

※本工程表は予定の工程表であり、現地精査、気象状況等により変更となる可能性があります。
 ※既存バースの利用調整により、調整に合わせた工程変更となる可能性があります。